



Construction Meeting Agenda - #48 – September 25th, 2014 **Spokane Convention Center Completion Project**

- Construction Progress

1. Site Work/Utilities

1. The handrails for the trail overlooks are almost complete. There is a little more installation to be completed. This will be completed by tomorrow.
2. Stone Creek has completed installing catch basins and the oil water separator at the Double Tree Loading Dock area. They are in the process of installing storm and sewer drainage underneath the Riverside Overlook in Sector B.

2. Sector A (Meeting Rooms)

1. Wall framing and ceiling rough in for electrical/mechanical trades is almost finished in the lower level meeting rooms. Close-up of the walls will hopefully be completed by the 1st week in October.
2. Glazing is ongoing on the lower level meeting rooms. Glass for the upper level will be arriving very shortly.
3. Wall framing is ongoing in the upper meeting rooms right now. Sheet rock has been stocked and is being hung as well.
4. Escalators #2 has been lifted and set in place. Further installation of the escalator is ongoing.

3. Sector B & C (Exhibit Hall/Ballroom/Riverside)

1. PCI has finished placing insulation and plywood on the ceiling and has also finished with sheet rock and taping in this area. Fire sprinkler installation has also been completed in this area.
2. Glazing is nearly finished along the North side of the ballroom. There are only a few pieces of glass to be put in after work around that area is finished.
3. PCI has completed framing the parapets. Roofing for the Riverside Overlook is ongoing and will be completed by tomorrow. Fireproofing for underneath this roof will be completed by October 3rd.
4. Precast installation is completed at the South East end of the building. Install has progressed to the North and back down to the West. The install will be completed by the end of the week.
5. Escalators #1 has been lifted and set in place. Further installation of the escalator is ongoing.

4. Sector D & E (Back of House/Storage Area)

1. Waterproofing on mezzanine area has been completed.

2. Fill for the buttress walls started being brought on site a couple weeks ago. The ground level has been nearly filled with all necessary fill. This work will continue to the mezzanine level next.
3. Decking on the security office has been completed. Roofing and flashing will be installed next.

5. Work in Existing Ex-Hall/Concessions/Promenade areas

1. Garco's demo in Concession area A & B is ongoing. Garco cut out the openings for the overhead doors. PCI is currently framing walls, and Mackin & Little is core drilling for some plumbing.
2. PCI will be complete with framing steel stud walls along the promenade this week.
3. Garco's installation of the expansion joints along the floor of the promenade area is ongoing.